

FISA ACHIZITIE FAZA 2 — balustrada, scara, casa

6 august 2026 · preturile **LEROY Colosseum** = verificate LIVE azi (magazin selectat, stoc real) · preturile **HORNBACH** = estimari iulie 2026, confirmi la raft · decizii fixate: balustrada 1000/1100-consola · Onduline · gol usa · scara 1900 · fara dublare joiste

Trei lucruri inainte de card:

1. Onduline la Leroy Colosseum: DOAR 15 buc in stoc azi (necesar 3). Daca faci drumul la Leroy, ia-le primul — nu amana.

2. Lemnul casei si OSB-ul se cumpara DUPA masuratorile din teren (FISA-FAZA-2, F4/Pasul 1) — se dau la debitare pe cotele masurate. NU lua lemn de casa "din ochi".

3. Nu cumperi: usa (DECIS gol) · tije M12 casa (MONTATE sub podea) · KVH/C2/6×100 pt dublare (DECIS skip) · M10 ai 12 in stoc (mai trebuie DOAR 2+2).

OBIECT 1 — BALUSTRADA (~600 lei) · se cumpara ACUM

	PRODUS	CANT	PRET	TOTAL	DE UNDE
☐	Rigla rindeluita 60×60×3000 (stalpisor: taie 4×1300 + 3×1400)	4	46, 00	184, 00	LEROY stoc 504
☐	Sipca rindeluita 18×28×3000 (lamele verticale, goluri <90)	24	8, 29	198, 96	LEROY stoc 226
☐	Rigla 45×70×3000 (mana curenta ~4,8m + lisa jos ~4,8m; restul = rama poarta)	4	~35	~140	HORNBACH
☐	Bulon M10×120 + piulita + saiba lata ×2 (ai 12 in stoc, total necesar 14)	+2	~6	~12	HORNBACH
☐	Balama cu arc (poarta cu autoinchidere)	2	~25	~50	HORNBACH
☐	Zavor (montat SUS, la 1000 — incomod pt copil)	1	~20	~20	HORNBACH
Subtotal balustrada				~605	Leroy 383 + Hornbach ~222

Nota cantitate (corectie fata de FISA-FAZA-2, care zicea 3 bare): mana curenta + lisa = ~9,6 m in total → 4 bare de 3 m, cu offcut pentru rama portii. Lungimile stalpisorilor: confirma detaliul de prindere din fisa-11 INAINTE de taiere; nasul consolei masurat (F1) decide daca cele 3 bucati de consola raman 1400.

OBIECT 2 — SCARA (~470–520 lei) · se cumpara ACUM · totul de la Hornbach

	PRODUS	CANT	PRET	TOTAL	NOTA
☐	Coarda 60×140×3000 (ipotenuza reala ~2930)	2	~85	~170	Leroy NU are sectiunea
☐	Dulap trepte 45×190×3000 (10 trepte × 600 = 6 m)	2	~55	~110	montaj cu nas 15–20 mm
☐	Banda antiderapanta exterior, rola	1	~40	~40	OBLIGATORIU, fiecare treapta
☐	Mana curenta (rigla 45×45 sau profil rotund), 3 m	2	~30	~60	OBLIGATORIU ambele parti
☐	Coltare trepte (daca nu crestezi coardele; 2/ treapta)	~20	~2, 5	~50	crestare in coarde = 0 lei, mai multa munca
☐	Bulon M10×120 (prindere coarde sus, in cadru)	2	~6	~12	—
☐	Dala beton / pavele (baza coardelor)	2	~15	~30	coardele nu stau pe pamant

Subtotal scara	~470-520	Heco pt trepte: din stoc
----------------	----------	--------------------------

OBIECT 3 — CASA (~1.950–2.000 lei) · in DOUA drumuri

3A — se poate cumpara ACUM (nu depinde de masuratori)

	PRODUS	CANT	PRET	TOTAL	DE UNDE
☐	Onduline Base 2000×860 rosu (DECIS Onduline; se taie pe santier)	3	46, 80	140, 40	LEROY STOC 15!
☐	Cuie Onduline cu capac, set	1	~35	~35	LEROY raion invelitori
☐	Fereastră PVC termopan 56×56, deschidere simpla	1	126, 99	126, 99	LEROY stoc 34
☐	Lazura Sadolin Extra 2,5 L + grund lemn	1+1	~112	~112	HORNBACH
☐	Placa acrilica 500×250×4 (hublouri; NU plexi de la Leroy — 72 lei)	2	15	30	HORNBACH
Subtotal 3A				~444	Leroy ~302 + Hornbach ~142

3B — DUPA masuratorile F4/Pasul 1 (lemn la debitare + feronerie)

	PRODUS	CANT	PRET	TOTAL	DE UNDE
☐	Rigla rindeluita 45×45×3000 (montanti + sipci acoperis; la Leroy doar 42×42 la 26,70 = dublu)	~16	~15	~240	HORNBACH + debitare
☐	Grinda rindeluita 42×90 (talpi, cununi, capriori) — Leroy NU are sectiunea	~10	~28	~280	HORNBACH + debitare
☐	Stalp 70×70×3000, taiat 2×~1490 (stalpii fata; Leroy l-a delistat)	1	~90	~90	HORNBACH
☐	OSB3 12 mm 2500×1250 (debitare pe cut list-ul masurat)	4	79, 33	317, 32	LEROY stoc 769 (are debitare) sau HORNBACH 79
☐	Suruburi: Torx 5×80 (175 buc) · 6×120 (100 buc) · 4×60 OSB (~250)	1+1+1	59+86+30	175	HORNBACH /Dedeman
☐	Coltar rigidizat 100×100×3	8	~11	~88	Dedeman
☐	Vinclu zincat 90×90	20	~6	~120	Dedeman
☐	Suport picior stalp (baza stalpi fata)	2	~27	~54	Dedeman
☐	Ancora/banda anti-vant (capriori, AMBELE capete)	~14	~8	~112	Dedeman
☐	Tirfon/bulon M10×120 (perete spate → stalpii 4 m)	8	~6	~48	Dedeman
Subtotal 3B				~1 . 524	din care Leroy 317 (OSB, optional)

Organizarea drumurilor + totaluri

DRUM	CAND	CE IEI	~TOTAL
DRUM 1 — LEROY Colosseum	ACUM	Onduline x3 (STOC 15!) + cuie + fereastră + rigla 60×60 x4 + sipca 18×28 x24	~685
	ACUM		~800

DRUM 1b — HORNBACH (aceeasi zi daca vrei)		restul balustradei (45×70 ×4, M10, balamale, zavor) + scara completa + lazura + acrilic	
DRUM 2 — HORNBACH (+Dedeman feronerie)	DUPA masuratorile F4/Pasul 1	lemn casa (45×45, 42×90, 70×70) cu DEBITARE + OSB ×4 cu debitare + suruburi/coltari/ancore/suporti	~1 . 720
TOTAL FAZA 2 (fara rezerve)			~3 . 050–3 . 250

Consumabilele F1 (biti Torx, prelungitor+PRCD, +1 pachet 6×80 dupa numaratoare, +2 larice rezerva, capace tije M12) raman pe lista din FISA-FAZA-2 — le iei in oricare drum. Randurile verzi = pret si stoc verificate live la Leroy Bucuresti Colosseum pe 06.08; restul = estimari iulie 2026, se confirma la raft.

Sursa: FISA-FAZA-2-casa-gard-scara (executie) · CASA-plan-constructie (cut list nominal casa) · verificare live Leroy Colosseum 06.08 · Tracker (stocuri feronerie). Corectii incluse: mana curenta balustrada 4 bare (nu 3); 70×70 si 42×70 delistate la Leroy; plexi si 45×45 raman Hornbach (diferenta mare de pret).