

TOATE MATERIALELE · CU POZE + STATUS

Materiale — ce ai, ce-ai comandat, ce mai trebuie


Fiecare piesa cu poza, codul din proiect (ST, GR, JO...), statusul si unde se foloseste la montaj. Pozele apar si in fiecare etapa din [ghidul de montaj](#).

[LE AI](#) [IN COMANDA](#) [DIN OFFCUT](#) [DE LUAT / DE ALES](#)

[← inapoi la manual](#) [↓ PDF printabil](#)

Le ai deja

Materiale detinute / cumparate mai demult — nu sunt in comanda Hornbach de azi.

			
ST LE AI	JO LE AI	— LE AI	F2 LE AI
Stalpi KVH 100×100×4000	Barne Leroy 100×100×4000 (nerindeluite)	Papuc reazem U 101×100, otel 4 mm	Köber Grund impregnare 4 L (pe baza de apa)
4 buc	4 buc	4 buc	1 buc
Pasul 1 · cei 4 stalpi ai structurii (spate	Pasul 6 · 4 din cele 6 joiste podea	Baza stalpilor — deja turnat in	Finisaj · stratul de baza pe lemnul de

In comanda Hornbach

Comanda DV9048520886 din 09.06.2026 · subtotal 3.886,24 + livrare 215 = 4.101,24 lei.

**J0****IN
COMANDA**

KVH
100×100×4000
(joiste
completare)
298,00 lei

Pasul 6 · completare
la 6 joiste

**GR****IN
COMANDA**

Grinda glulam
90×200×4000

2 buc **958,00 lei**

Pasii 4-5 · cele 2
grinzi principale

**DL****IN
COMANDA**

Dusumea larice
Konsta
28×145×3000

17 buc **1.358,30 lei**

Pasul 8 · dusumeaua
(casuta + balcon)

**C1****IN
COMANDA**

Coltar rigidizat
100×100×90×3

4 buc **37,40 lei**

Pasul 5 · grinda fata
pe varful stalpului

**C2****IN
COMANDA**

Coltar rigidizat
90×90×65×2,5

12 buc **57,96 lei**


Pasul 6 · joiste →
grinda, anti-ridicare

**H1****IN
COMANDA**

Heco Topix-Plus
8×200 (100 buc)

1 pac **369,10 lei**

Pasii 5,7 · suruburi
structurale +

**H2****IN
COMANDA**

Heco Topix-Plus
6×100 (100 buc)

1 pac **94,87 lei**

Pasul 6 · coltare
joiste

**H3****IN
COMANDA**

Heco Topix-Plus
6×80 (100 buc)

1 pac **72,80 lei**


Blocaje intre joiste

**H4****IN
COMANDA**

Suruburi inox A2
5×60 (100 buc)

2 pac **111,64 lei**

Pasul 8 · prindere
dusumea larice

**B2****IN
COMANDA**

Surub hexagonal
M12×120 inox A2
(25 buc)

1 pac **161,67 lei**

Baza stalpilor in
papuc (2/stalp)

**B1****IN
COMANDA**

Tija filetata M12 1m
DIN975 8.8

1 buc **13,40 lei**

Pasii 3-4 · polita
grinda spate (taie

**B4****IN
COMANDA**

Piulite M12 DIN934
zincat (100 buc)

1 pac **39,00 lei**

Piulite pt tija polita
+ baza

**B3**IN
COMANDA**Saibe late M12
13×30 (100 buc)**1 pac **25,32 lei**Sub capul/piulita
buloanelor M12**F1**IN
COMANDA**Ulei lemn tec
Hornbach Plus 2,5 l**2 buc **288,78 lei**Finisaj · dusumea
larice + lemn expus

De luat / de decis

Din offcut (gratis) sau de procurat separat — niciuna nu opreste startul.

**P0**DIN
OFFCUT**Polita lemn
100×100 (sub
grinda spate)**2 buc **gratis**Pasul 3 · sub grinda
din spate**BL**DIN
OFFCUT**Blocaje intre
joiste**~10 **gratis**Peste grinzi, opresc
joistele sa se**CF**OFFCUT /
VERIFICA**Contrafise
(diagonale)**6 buc **gratis**Pasul 7 · rigidizare
diagonală la stalpi +**PT**DIN
RESTURI**Proptele
temporare**~6 **gratis**Pasii 1,7 · sprijin
provizoriu pana la

?

—

DE LUAT

**Sol moale sub
platforma
(scoarta/nisip)** ----
~5 m²

Siguranta ·
amortizare cadere

F3

F3

DE
ALES

**Topcoat colorat
exterior** -----

1

Finisaj final peste
grund (culoarea ta)

Casuta din copac · materiale Faza 1 platforma · poze reale Hornbach + foto
teren